



299-W15-85 (A7385) Log Data Report

Borehole Information:

| Borehole: | 299-W15-85 (A7 | 385) | Site: | 216-Z-9 Crib | |
|-------------|----------------|------------------------|-----------|------------------|----------|
| Coordinates | (WA St Plane) | GWL ¹ (ft): | None | GWL Date: | 02/06/06 |
| | | | Elevation | | |
| North (m) | East (m) | Drill Date | (TOC) | Total Depth (ft) | Type |
| 135643.711 | 566757.45 | 10/54 | 667.45 | 101 | Cable |

Casing Information:

| | Stickup | Outer | Inside | Thickness | Тор | Bottom |
|--------------|---------|----------------|----------------|-----------|------|--------|
| Casing Type | (ft) | Diameter (in.) | Diameter (in.) | (in.) | (ft) | (ft) |
| Welded steel | 1.7 | 8 5/8 | 8 | 5/16 | 1.7 | 135 |

Borehole Notes:

Outside casing diameter and stickup measurements for the 8-in. casing were acquired using a caliper and steel tape. Measurements are rounded to the nearest 1/16 inch. Logging data acquisition is referenced to the top of casing (TOC).

Spectral Gamma Logging System (SGLS) Equipment Information:

| Logging System: | Gamma 4N | | Type: | SGLS (60%) SN: 45TP22010A |
|-----------------------------|----------|------------------------|---------|------------------------------|
| Effective Calibration Date: | 08/16/05 | Calibration Reference: | DOE/EM- | -GJ953-2005 |
| | | Logging Procedure: | GJO-HGI | _P 1.6.5, Rev. 1 |

Neutron Moisture Logging System (NMLS)

| Logging System: | Gamma 4F | | Type: | NMLS SN: H380932510 |
|-----------------------------|----------|------------------------|---------|------------------------|
| Effective Calibration Date: | 10/14/05 | Calibration Reference: | DOE/EM- | -GJ1020-2005 |
| | | Logging Procedure: | GJO-HGL | _P 1.6.5, Rev. 1 |

SGLS Log Run Information:

| Log Run | 1 | 2 Repeat | | |
|-------------------|----------|----------|--|--|
| Date | 02/06/06 | 02/06/06 | | |
| Logging Engineer | Spatz | Spatz | | |
| Start Depth (ft) | 100.5 | 48.5 | | |
| Finish Depth (ft) | 2.5 | 38.5 | | |
| Count Time (sec) | 100 | 100 | | |
| Live/Real | R | R | | |
| Shield (Y/N) | N | N | | |

| Log Run | 1 | 2 Repeat | | |
|--------------------|------------------|--------------|--|--|
| MSA Interval (ft) | 1.0 | 1.0 | | |
| ft/min | N/A ² | N/A | | |
| Pre-Verification | DN231CAB | DN231CAB | | |
| Start File | DN231000 | DN231099 | | |
| Finish File | DN231098 | DN231109 | | |
| Post-Verification | DN231CAA | DN231CAA | | |
| Depth Return Error | - 1 | 0 | | |
| (in.) | | | | |
| Comments | No fine-gain | No fine-gain | | |
| | adjustment | adjustment | | |

NMLS Log Run Information:

| Log Run | 1 | 2 Repeat | |
|--------------------------|----------|----------|--|
| Date | 02/07/06 | 02/07/06 | |
| Logging Engineer | Spatz | Spatz | |
| Start Depth (ft) | 100.5 | 48.5 | |
| Finish Depth (ft) | 1.75 | 37.75 | |
| Count Time (sec) | N/A | N/A | |
| Live/Real | R | R | |
| Shield (Y/N) | N | N | |
| Sample Interval (ft) | 0.25 | 0.25 | |
| ft/min | 1.0 | 1.0 | |
| Pre-Verification | DF122CAB | DF122CAB | |
| Start File | DF122000 | DF122396 | |
| Finish File | DF122395 | DF122439 | |
| Post-Verification | DF122CAA | DF122CAA | |
| Depth Return Error (in.) | - 1 | 0 | |
| Comments | None | None | |

Logging Operation Notes:

Logging was conducted with a centralizer on the sondes. Measurements are referenced to the TOC. Repeat sections were collected in this borehole to evaluate the logging systems' performance.

Analysis Notes:

| Analyst: | Henwood | Date: | 03/28/06 | Reference: | GJO-HGLP 1.6.3, Rev. 0 |
|----------|---------|-------|----------|------------|------------------------|

Pre-run and post-run verifications for the logging systems were performed before and after each day's data acquisition. Acceptance criteria were met.

SGLS spectra were processed in batch mode using APTEC SUPERVISOR to identify individual energy peaks and determine count rates. Concentrations were calculated using the EXCEL worksheet template identified as G4NAug05.xls. A casing correction for 0.322-in.-thick casing was applied to the SGLS data. No corrections for dead time or water were required. NMLS moisture content was calculated for an 8-in. inside-diameter casing.

Results and Interpretations:

No man-made radionuclides were detected in this borehole.

The moisture log indicates considerable variability with a maximum volume percent moisture of approximately 15 percent.

The repeat sections for the SGLS and NMLS indicate good agreement for the naturally occurring radionuclides and moisture content, respectively.


Log data were acquired in this borehole in 1998 by Waste Management Federal Services NW using the Radionuclide Logging System (RLS). No contamination was detected, which is consistent with the current log data.

List of Plots:


Man-Made Radionuclides Natural Gamma Logs **Combination Plot** Total Gamma & Moisture Total Gamma & Dead Time Repeat Section of Natural Gamma Logs Repeat Section for NMLS

¹ GWL – groundwater level ² N/A – not applicable


299-W15-85 (A7385) Man-Made Radionuclides




299-W15-85 (A7385) Natural Gamma Logs




299-W15-85 (A7385) Combination Plot




299-W15-85 (A7385) Total Gamma & Moisture



299-W15-85 (A7385) Total Gamma & Dead Time



299-W15-85 (A7385) Repeat Section of Natural Gamma Logs



299-W15-85 (A7385) Repeat Section for NMLS

